

Economy and Enterprise

Overview and Scrutiny Committee

6 November 2023

Major Programmes and Projects



Report of Amy Harhoff, Corporate Director of Regeneration, Economy and Growth

Electoral division(s) affected:

Countywide.

Purpose of the Report

- 1 This report sets out the approach to the management, monitoring and performance of Major Programmes and Projects delivered by the Regeneration and Economic Growth (REG) Directorate. The report also provides an update on some programmes and projects as requested by Economy & Enterprise Overview and Scrutiny Committee (EEOC).
- 2 The aim of the report is to provide assurance to the EEOC that appropriate standards and controls exist to ensure programmes and projects are set up for success, are delivered consistently across the service area and that within the delivery framework there are adequate and appropriate levels of control, challenge, and intervention.

Executive summary

- 3 In 2021 a Major Programmes Board (MPB) was established to oversee the REG portfolio and is responsible for its strategic direction.
- 4 The MPB was established in recognition of the significant increase in the number and value of capital projects being undertaken across REG and to ensure the effective management of resource.
- 5 The MPB has overseen the development of a Portfolio Office (PO).
- 6 The PO has established the governance framework for the delivery of all programmes and projects and is the hub for coordinating all programme and project information, monitoring and intervention activities.

- 7 The PO ensures the MPB has oversight of significant programme and project activity informed by accurate data covering programme, cost, quality, reputation, and risk.
- 8 This report will set out for the EEOC the role of the PO and MPB and provide details of the governance framework and reporting arrangements for Major Programmes and Projects. The report will be supported by a presentation the focus of which will be those projects identified by EEOC for more detailed discussion.
- 9 The aim of the report is to provide EEOC with assurance that Major Programmes and Projects have consistent and effective project set up arrangements that facilitate development and delivery activity and which have the appropriate monitoring and management oversight to ensure corporate objectives in the form of outputs and outcomes are achieved.
- 10 The Scrutiny committee have also requested some specific updates regarding a number of key projects including Durham Innovation District – Aykley Heads, Jade Phase 2, The Story, Durham Light Infantry Museum and Art Gallery (DLIMAG), Leisure Transformation Programme and Durham City Bus Station.

Recommendation

- 11 EEOC is asked to receive the report and provide commentary on the established arrangements for the effective delivery, management and performance of Major Programmes and Projects across REG.

Background

- 12 In 2021 a Major Programme Board was established. It was established due to the significant increase in the number of projects and their associated value that REG were responsible for delivering.
- 13 This trend has continued with the REG Capital Programme growing year on year. At the beginning of this year there were 149 schemes with a value of £136,340,000. This represents a 140% increase from £56.8m five years ago in 2018/19.
- 14 Even in this current financial year 2023/2024 scheme numbers and value have increased from 149 to 152 schemes with a value increase from £136,340,000 to £153,140,000. A further increase is anticipated next year also, as can be seen by the reference to the table below.

Year	Number of Schemes (start)	Start of Year	Number of Schemes (end)
2018/2019	112	56,832,126	118
2019/2020	94	67,623,930	116
2020/2021	130	85,434,542	145
2021/2022	139	87,554,297	179
2022/2023	166	129,318,414	178
2023/2024	149*	136,340,000	
2024/2025		167,034,844	

- 15 The above figures refer to REG capital projects that are in development/delivery only. This means those projects which are commissioned and in REG and where REG are the budget holder.
- 16 REG is also responsible for a number of building projects across the council and is ultimately responsible for the majority of non-highways construction programmes. The figures above do not include projects delivered by REG on behalf of other Council services, these are projects where the construction team in REG deliver the project, but the budget may be held, and project commissioned by another service for example a new school. These projects total a further value of over £100m.
- 17 It is also important to note that the figures above do not include the full scale and the complexity of projects in pipeline development and the resource intensive nature of these e.g., Durham Innovation District, Aykley Heads £250m, Milburngate £130m, Jade Phase 2 £100m or Forrest Park £120m. This is because those projects are not directly in the capital budget as they are delivered through different commercial or partnership models such as a joint venture, however in terms of the value of investment and the value to jobs and growth across the County they are significant.
- 18 The purpose of Major Programmes Board is to achieve a holistic overview of the REG Portfolio. It provides direction and constructive challenge across all areas of the Portfolio; it reviews the performance of programmes and projects (including delivery and spend - forecast vs

actual and engagement) and also assesses and resolves service areas risks and issues. The Board provides direction across the Portfolio and its stakeholders in order to make key strategic programme decisions, including the management of resources. The MPB is in addition to the specific project boards that exist for every major project.

- 19 The MPB meets every six weeks. Reporting of Performance data, collated through a Programme Tracker (see Appendix 2), allows the MPB to track and assure the programme mandates and objectives against the Directorate's wider strategic objectives and ensure projects are achieving expected outcomes.
- 20 Data is collected and reported on all of REG's major programmes and projects. These have been identified and selected following a prioritisation process using the following set of criteria:
 - Level of Risk - Reputational, Political, Environmental, Customer and effort required (REG resource), and
 - Weighting against selected priorities such as:
 - Profile (Priority to local/ national policy or a high profile stakeholder)
 - Level of impact against DCC outcomes
 - Investment value – threshold level above >£5m
 - Complexity of delivery
- 21 The benefit of utilising this process is to determine which project or programme is more critical to REG's strategic objectives and to support the Major Project Board in decision making.
- 22 The Portfolio Office has established an agreed Business Process that all projects within REG must follow (See Appendix 3). This process covers the lifecycle of projects and provides a structured framework for the delivery and management of projects, from project start up to close out. This overarching Business Process provides a consistent approach to all project types delivered in REG, including both capital and revenue.
- 23 The lifecycle process has four stages - Concept, Define, Delivery and Handover, and Closure. Each Stage has its own set of activities, including expected deliverables and milestones needed to navigate the Gateway reviews. These Gateways provide a checkpoint

for assurance that the project / programme remains viable and on-track with its approved plan.

- 24 The Portfolio Office has developed guidance that helps sponsors and those responsible for project delivery navigate this business process. This Portfolio, Programmes and Projects (PPP) Guidance is supported by a suite of project templates and tools that ensure projects are delivered in a more efficient and consistent way, ensuring more successful achievement of project outcomes.
- 25 Each stage has been broken down into relevant sections, summarised in the Business Process Flow Diagram - this helps project sponsors and project managers consider key questions, take the required steps and ensure each stage provides appropriate deliverables for assessment at gateway and ultimately maintain MPB delivery confidence. The Process Flow Diagram explores each of the Business Process stages to demonstrate:
 - alignment with HM Treasury Green Book business case stages
 - alignment with key project assurance stages
 - alignment with typical project activities (using RIBA (Royal Institute of British Architects) Plan of Work as a baseline) set against the project lifecycle
- 26 The successful implementation of this project business process requires the full support of REG, sponsors and those responsible for project delivery. It is recognised that projects differ in size and have varying degrees of complexity; the documentation to be completed as part of this process will therefore be proportionate to the scale and nature of the projects, also reflecting whether it seeks internal or external funding.
- 27 The foregoing paragraphs detail the governance framework associated with Major Programme Board and the approach adopted by the Portfolio Office in terms of guidance, controls and reporting metrics. This delivery methodology follows government guidance and industry best practice.
- 28 There is a comprehensive suite of documents that supports the approach outlined, which is available to EEOC Members if requested.

- 29 As stated, in 2023/2024 the REG Capital Programme consists of 152 schemes and a value of £153m.
- 30 Each project within the programme is subject to the same standards and reporting requirements. The PO prepares Programme and Project updates for MPB in accordance with the requirements of a reporting timeline flowchart (see Appendix 4).
- 31 Central to this is the Project Reporting Template which is completed by the Project Manager. The information received is then assessed by the PO and is reported to the MPB using a Programme/Project Tracker, The Tracker Template considered by MPB is shown at Appendix 5.
- 32 This tracker covers all aspects of the Project and the senior responsible officer (SRO) for the project presents the tracker to MPB, as required.
- 33 Where projects are identified as having risks levels above acceptable tolerance levels these are identified and included on an intervention tracker. This intervention tracker is discussed in detail at MPB. MPB gives direction on steps/actions to be taken to ensure the project risks are mitigated. The SRO is then required to implement the actions and report back to the next meeting of the MPB on measures taken to address the highlighted issues.
- 34 Following MPB Meetings Lead Cabinet Member Reporting sessions are held so the latest position on Programmes and Projects are reported thereby ensuring Members are appraised and any communications requirements agreed.
- 35 The above paragraphs describe the development of the Major Programme Board and Portfolio Office. They also explain the process for the management, monitoring and performance of major schemes across REG and provide details of the suite of documents that scheme managers use to develop and deliver their schemes.
- 36 The documents also highlight how risk items are identified and the actions taken to mitigate any risk and of the reporting mechanisms so senior members are appraised on projects across the REG service area.

- 37 The views of the EEOC on the REG Programme and Project Management Processes outlined would be welcomed.

Programmes and Projects

- 38 Across REG Major Projects are themed into five groupings:

- Housing Renewal & Development
- Town Centre Improvements
- Employment Sites
- Transport & Connectivity
- Visitor Economy

- 39 Some of the key projects that fall within those groupings are detailed below:

Housing Renewal & Development

- Housing Regeneration Schemes – Horden, Seaham Colliery
- Newton Aycliffe HIF
- Land Release Programme
- Seaham Garden Village

Town Centre Improvements

- Bishop Auckland – Future High Streets and Stronger Towns
- Towns & Villages
- Leisure Transformation

Employment Sites

- NETPark Durham Innovation District, Aykley Heads
- Jade Business Park
- Forrest Park

Transport & Connectivity

- Durham City Bus Station
- Seaton Lane A19
- Toft Hill Bypass
- Restoration of Railways

Visitor Economy

- The Story
- DLI MAG
- Durham City Culture Programme
- Stockton to Darlington Heritage Railway

- 40 EEOC has requested focus on four of these thematic areas; Employment Sites (Durham Innovation District, Aykley Heads and Jade Business Park), Transport & Connectivity (Durham City Bus Station), Visitor Economy (The Story and DLI MAG) and Town Centres (Leisure Transformation).
- 41 As with any project there are aspects that are commercially sensitive with details that cannot be disclosed. With this in mind a presentation covering the specific projects has been prepared and information provided appropriately.

Conclusion and Next Steps

- 42 Members of the EEOC are asked to provide feedback on the report and presentation which sets out the approach to the management, monitoring and performance of Major Programmes and Projects.

Background Papers

None

List of appendices

- Appendix 1 – Implications
- Appendix 2 – Programme Tracker
- Appendix 3 – Business Process
- Appendix 4 – MPB Reporting Timeline
- Appendix 5 – MPB Reporting Tracker
- Appendix 6 - EEOC Presentation Slides (separate Appendix)

Author(s)

Tony Forster	03000 262044
Claire Williams	03000 261897

Appendix 1: Implications

Legal Implications

There are no legal implications arising from the report.

Finance

There are no financial implications arising from the report on MPB Processes.

Consultation

REG employees were consulted on the establishment of the Major Programme Board and Portfolio Office governance framework.

Equality and Diversity / Public Sector Equality Duty

The appropriate level of training and development has been provided to all teams across REG involved in Programme and Project Delivery. This ensures all team members are respected, involved and able to bring their own strengths and skills to their roles. Programme and Project management documentation has also been prepared in an easy to understand form.

Climate Change

There are no climate changes issues arising out of the report.

Human Rights

There are no human rights issues arising out of the report.

Crime and Disorder

None.

Staffing

There are no specific staffing issues arising out of this report.

Accommodation

None.

Risk

None.

Procurement

None

Appendix 2 Programme Tracker

Major Programme Board | Programme Tracker

<p>Weekly Commentary</p> <p>The table captures all high-level updates to the programme tracker. Key updates for the week are as follows:</p> <ul style="list-style-type: none"> 70% of the programme budget is now allocated to the following: <ul style="list-style-type: none"> 70% to the programme budget (70% of the total budget) 10% to the programme budget (10% of the total budget) 10% to the programme budget (10% of the total budget) 10% to the programme budget (10% of the total budget) 10% to the programme budget (10% of the total budget) Refer to the weekly commentary for more details on the above. The programme budget is now split into three main areas: 70% for the programme budget, 10% for the programme budget, and 10% for the programme budget. 10% of the programme budget is now allocated to the following: <ul style="list-style-type: none"> 10% to the programme budget (10% of the total budget) 10% to the programme budget (10% of the total budget) 10% to the programme budget (10% of the total budget) 10% to the programme budget (10% of the total budget) 10% to the programme budget (10% of the total budget) <p>Further details on the above can be found in the weekly commentary for the programme budget.</p>	<p>Programme's Project Budget (by programme block) (as of 31/03/2024)</p>
---	--

2024 Priority Project Programmes	2024 New Initiatives of projects
---	---

Active Projects


70%

Active Projects Summary Table

Project Name	Status	Progress (%)
Project A	On Track	85%
Project B	At Risk	60%
Project C	Delayed	40%
Project D	On Track	90%
Project E	At Risk	50%

Table of Metrics


Project Name	Start Date	End Date	Progress (%)	Team Lead	Status
Project A	2024-01-01	2024-03-31	85%	John Doe	On Track
Project B	2024-02-01	2024-04-30	60%	Jane Smith	At Risk
Project C	2024-03-01	2024-05-31	40%	Mike Johnson	Delayed
Project D	2024-01-15	2024-03-15	90%	Sarah Lee	On Track
Project E	2024-02-15	2024-04-15	50%	David Kim	At Risk




Programme's Project Budget (by programme block) (as of 31/03/2024)

Project Name	Start Date	End Date	Progress (%)	Team Lead	Status	Current Budget	Original Budget
Project A	2024-01-01	2024-03-31	85%	John Doe	On Track	£1,000,000	£1,000,000
Project B	2024-02-01	2024-04-30	60%	Jane Smith	At Risk	£800,000	£1,000,000
Project C	2024-03-01	2024-05-31	40%	Mike Johnson	Delayed	£600,000	£1,000,000
Project D	2024-01-15	2024-03-15	90%	Sarah Lee	On Track	£400,000	£400,000
Project E	2024-02-15	2024-04-15	50%	David Kim	At Risk	£500,000	£1,000,000
Project F	2024-03-15	2024-05-15	75%	Emily White	On Track	£700,000	£1,000,000

Appendix 3 – Business Process Diagram



Appendix 4 - MPB Reporting Timeline



Appendix 5 - MPB Reporting Tracker

The image displays a complex spreadsheet interface for MPB Reporting. It is divided into several main sections:

- Top Section:** Contains a 'Key Information & issues' callout box pointing to a table with fields like 'Site ID', 'Project', 'Site Manager', 'Site Project Manager', 'Business Area', and 'Business Function'. To the right is a financial summary table with columns for years (2021-2026) and a 'Total' column, listing various financial metrics.
- Middle Section:** A 'Project update for reporting period' callout box points to a large table with multiple rows and columns, likely detailing project progress and milestones. A 'Timescales and Milestones' callout box also points to this area.
- Bottom Section:** A 'Risk commentary & RAG status' callout box points to a table with columns for 'Risk ID', 'Risk Description', and 'RAG Status'. The RAG status is color-coded (Red, Yellow, Green).

Callout boxes are color-coded: blue for 'Key Information & issues', orange for 'Financial information & update for reporting period', purple for 'Timescales and Milestones', and yellow for 'Risk commentary & RAG status'.

Appendix 6 - Presentation

See separate attachment.